Rodas Construction LLC
1100 Logger Ct, Building E-100
Raleigh, NC 27609 US
(919) 239 4384
rodas_construction@yahoo.com
www.rodasconstruction.com

INVOICE

BILL TO
Marty Nusbaum
104 Bergeron Way
Cary, NC 27519 United States

INVOICE # JP-605-1939
DATE 02/05/2021
DUE DATE 02/05/2021

ACTIVITY	QTY	RATE	AMOUNT
Services Remove and Replace Roof - 1. Remove existing shingles and haul away all trash and debris. 2. Inspect existing roof decking, which includes replacement up to 4 sheets. 3. Install Drip edge Black color. 4. Install GAF Ridge Cap Timbertex. 5. Install GAF Cobra 3 Ridge Vent. 6. Install GAF Starter Strip (GAF Pro Start) around all perimeters. 7. Install GAF Weather Watch, Ice and Water (valley/penetrations). 8. Install GAF Felt Buster underlayment. 9. Install Lifetime Tools Pipe Boots - 50 year Warranty. https://www.lifetimetool.com/roofing-products/ 10. Install GAF Timberline HDZ Charcoal 25 SQ 11. 6 nails with 130 mph wind rated shingle with this system. 12. Install 3 new Premium Velux Skylights 12. Clean entire yard with magnet sweep. 13. GAF Golden Pledge Warranty Transferable.	1	13,681.00	13,681.00

Installer: Pacalo

PAYMENT 4,100.00
BALANCE DUE **$9,581.00**